ವಿಷಯ : ಪುಟದ ಸಂಖ್ಯೆ .....

ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು
82)	ಮಂಡಿಸಿದೆ: ಗುತ್ತಿಗೆದಾರರಾದ ಶ್ರೀ Technical manager ICRIDL ರವರಿಗೆ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ದಿನಾಂಕ: 26-2-14 ರಂದು ಕಾರ್ಯದೇಶ ನೀಡಿದ್ದು, ಸದರಿ ಕಾರ್ಯದೇಶದಲ್ಲಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು 90 ದಿನಗಳ ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರು ದಿನಾಂಕ: 30-6-14 ರಂದು ಕಾಮಗಾರಿಯನ್ನು 34 ದಿನಗಳ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ ವಿಳಂಬಕ್ಕೆ ದಂಡವಿಧಿಸುವ ಬಗ್ಗೆ ತಮ್ಮ ಆದೇಶ ಕೋರಿದೆ.
83)	ಅ) 34 ದಿನಗಳ ವಿಳಂಬಕ್ಕೆ ಸಾಕಷ್ಟು ಕಾರಣಗಳು ಇರುವುದರಿಂದ ಸದರಿ ಗುತ್ತಿಗೆದಾರರಿಗೆ ದಂಡ ವಿಧಿಸಲು ಆದೇಶಿಸಿದೆ. ಆ) ಸದರಿ ಕಾಮಗಾರಿ 34 ದಿನ ವಿಳಂಬ ಮಾಡಿರುವುದರಿಂದ ಒಟ್ಟು 10000/- ರೂಪಾಯಿ ದಂಡ ವಿಧಿಸಲಾಗಿದೆ. EXECUTIVE ENGINEER Bruhat Bangalore Mahanagara Palike, Dasarahalli Zone, Bangalore-57.
85)	EE D.Lally ಮುಖ್ಯ ಅಭಿಯಂತರರು ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

EXTENSION OF TIME

Name of the Work:	Drilling of borewells, Providing pump motor and servicing at Maheshwarinagara in Dasrahalli W.No.15
Job No:	015-14-000003
Work order No:	305/26.02.2014
BR No:	324/16.07.2014

Since the penalty has already been levied on the contractor, the issue of E.O.T may please be deemed as considered at the appropriate level by the then officers.

28/8/15

Executive Engineer
Dasarahalli Division, Dasarahalli Zone
Bruhat Bengaluru Mahanagara Palike